



Weekly Stakeholder Snapshot



Location: Sevenoaks Greatness Park
Project: Greatness Pavilion
Client: Sevenoaks Town Council / FC
Project Number: LG - 2395
Report Date: 07/08/2026
Week Number - 041



Patrick Steppel
Project Manager

On-site KPIs:

	Applicable	Comments
Health & Safety inspections completed	Yes	No health and safety issues to report
Programme reviewed	Yes	The programme has been reviewed, and we are currently on programme
Internal quality inspection undertaken	Yes	Not relevant to works on site, Currently.

Weekly Progress to Report:

This week has seen very good progress made across the site.

The floor laying team have completed installation of carpet tiles and vinyl flooring to the first floor, with only the staircase now remaining, which is programmed for completion early next week.

The decorating team have completed painting of all doors and frames to the ground floor.

Our specialist green wall contractor has been progressing installation of the powder-coated metal perimeter trim, in readiness for the next phase of their works commencing next week.

The electrical team have completed all power and lighting installation across both floors, with testing and commissioning now the sole remaining activity, scheduled for next week.

The groundworks team have continued to progress installation of the new bike lane, working carefully around the Summer events taking place in the Park this week.



Weekly Look Ahead:

Next week, the flooring team will complete installation of the staircase, concluding their works. The decorating team will carry out final touch-ups and snagging to the ground floor walls. The groundworks team will complete installation of the bike lane and walkway before progressing to hoggin installation in the car park. The mechanical and electrical teams will complete their respective testing. A cleaning team is scheduled to attend site to carry out a full post-build clean, followed by our mastic contractor completing any internal mastic works as required.

Early warnings and noticeable delays to the programme: No early warnings to report on site



Weekly Progress Photos:



Social Values Highlights

Making a positive impact in our communities

SCHOOL ENGAGEMENT

30 pupils from St John's Primary School

- Pavilion site tour at Sevenoaks Town FC
- Construction process explained
- Interactive Q&A session



SUPPORTING LITERACY

Seven Kings School

- Books donated following project completion
- Titles selected by school librarian
- Supporting pupil reading development



COMMUNITY INCLUSION

Disability Festival in the Park

- Accessibility measures supported
- BSL interpreters and sensory spaces funded
- Free access maintained for attendees



GREEN CAREERS

Ilford County High School

- Year 7 sustainability workshop
- Career pathways in construction
- Green Building Challenge delivered

